

Progress Estimate - Lump Sum Work

Contractor's Application

For (Contract):		Application Number: I							
Application Period: 08.28.2025 - 11.26.2025		Application Date: 45987							
A		Work Completed		E		F		G	
Specification Section No.	Description	B	C	D	Materials Presently Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (F / B)	Balance to Finish (B - F)	
		Scheduled Value (\$)	From Previous Application (C+D)	This Period					
10	SACR Package Materials	1,041,700.00							\$1,041,700.00
20	SACR Cells Material Install	1,150,013.65							\$1,150,013.65
30	Lagoon Aeration Lines	44,770.48							\$44,770.48
40	Lagoon Baffle Curtain	5,182.91							\$5,182.91
60	Mobilization	329,933.11							\$329,933.11
70	Grading	582,500.00		\$50,000.00		\$50,000.00	15.2%		\$279,933.11
80	Surfacing Stone	62,800.00		\$116,500.00		\$116,500.00	20.0%		\$466,000.00
90	Erosion Stone	90,650.00							\$62,800.00
100	SWPPP - Fence Work	66,500.00							\$90,650.00
110	Testing	10,000.00							\$66,500.00
113	6" Air	60,480.00							\$10,000.00
115	10" Air Header	158,625.00							\$60,480.00
120	Sanitary Sewer 10" DIP	1,375.00							\$158,625.00
130	Sanitary Sewer 12" DIP	138,976.00							\$1,375.00
140	Sanitary Sewer 4" PVC	3,040.00							\$138,976.00
150	Sanitary Sewer 8" PVC	22,192.00			\$19,250.00	\$19,250.00	86.7%		\$2,942.00
160	Sanitary Sewer 10" PVC	151,000.00			\$32,226.00	\$32,226.00	21.3%		\$118,774.00
170	Sanitary Sewer 12" PVC	71,780.00			\$30,892.00	\$30,892.00	43.0%		\$40,888.00
180	Sanitary FM 6" PVC	5,984.00							\$5,984.00
190	Sanitary FM 8" PVC	86,189.00			\$22,433.40	\$22,433.40	26.0%		\$63,755.60
205	Splash Pads	15,200.00							\$15,200.00
210	Site Storm Sewer	23,912.00							\$23,912.00
220	Site Sanitary Structures	210,000.00							\$210,000.00
225	Splitter structures	220,000.00							\$220,000.00
230	Lift Station	352,000.00							\$352,000.00
235	Lift Station Building	280,000.00			\$59,361.18	\$59,361.18	16.9%		\$292,638.82
240	Blower - UV Building	652,000.00			\$30,689.00	\$30,689.00	4.7%		\$621,311.00
250	UV System	100,000.00							\$100,000.00
260	Electrical - HVAC	530,000.00							\$530,000.00
270	Demo	40,000.00							\$40,000.00
280	Sludge	11,000.00		\$5,550.00		\$5,550.00	50.0%		\$5,550.00
290	Excess Top soil Allowance (\$26.00/CY)	100,000.00							\$100,000.00
Totals		\$6,620,933.15		\$172,050.00	\$194,851.58	\$366,901.58	5.5%		\$6,254,031.57

Stored Material Summary

Contractor's Application

[illegible]



Contractor's Application for Payment No. 1

Application Period: 08.28.2025 - 11.26.2025		Application Date: 11/26/2025
To (Owner): City of Holstein	From (Contractor): King Construction	Via (Engineer): I & S Group, Inc. (ISG)
Project: Wastewater System Improvements	Contract:	
Owner's Contract No.: 725005	Contractor's Project No.: 725005	Engineer's Project No.: 24051

Application For Payment Change Order Summary

Approved Change Orders			1. ORIGINAL CONTRACT PRICE	\$ 6,620,923.15
Number	Additions	Deductions	2. Net change by Change Orders	\$
			3. Current Contract Price (Line 1 ± 2)	\$ 6,620,923.15
			4. TOTAL COMPLETED AND STORED TO DATE (Column F total on Progress Estimates)	\$ 336,901.58
			5. RETAINAGE:	
			a. 5% X \$172,050.00 Work Completed	\$ 8,602.50
			b. 5% X \$194,851.58 Stored Material	\$ 9,742.58
			c. Total Retainage (Line 5.a + Line 5.b)	\$ 18,345.08
			6. AMOUNT ELIGIBLE TO DATE (Line 4 - Line 5.c)	\$ 338,556.50
			7. LESS PREVIOUS PAYMENTS (Line 6 from prior Application)	\$
			8. AMOUNT DUE THIS APPLICATION	\$ 338,556.50
			9. BALANCE TO FINISH, PLUS RETAINAGE (Column G total on Progress Estimates + Line 5.c above)	\$ 6,272,366.65
TOTALS				
NET CHANGE BY CHANGE ORDERS				

Contractor's Certification

The undersigned Contractor certifies, to the best of its knowledge, the following:

(1) All previous progress payments received from Owner on account of Work done under the Contract have been applied on account to discharge Contractor's legitimate obligations incurred in connection with the Work covered by prior Applications for Payment;

(2) Title to all Work, materials and equipment incorporated in said Work, or otherwise listed in or covered by this Application for Payment, will pass to Owner at time of payment free and clear of all Liens, security interests, and encumbrances (except such as are covered by a bond acceptable to Owner indemnifying Owner against any such Lien, security interest, or encumbrances); and

(3) All the Work covered by this Application for Payment is in accordance with the Contract Documents and is not defective.

Contractor Signature	Date: 12/19/2025
By: [Signature]	

Payment of: \$ 338,556.50	(Line 8 or other - attach explanation of the other amount)
is recommended by: [Signature]	12.19.2025 (Date)
Payment of: \$	(Line 8 or other - attach explanation of the other amount)
is approved by:	(Owner) (Date)
Approved by:	Funding or Financing Entity (if applicable) (Date)

Progress Estimate - Lump Sum Work

Contractor's Application

For (Contract):		Application Number: I					
Application Period: 08.28.2025 - 11.26.2025		Application Date: 45987					
A		Work Completed		E	F	G	
Specification Section No.	Description	B Scheduled Value (\$)	C From Previous Application (C+D)	D This Period	Total Completed and Stored to Date (C + D + E)	% (F / B)	Balance to Finish (B - F)
10	SAGR Package Materials	1,041,700.00					\$1,041,700.00
20	SAGR Cells Material Install	1,150,013.65					\$1,150,013.65
30	Lagoon Aeration Lines	44,770.48					\$44,770.48
40	Lagoon Baffle Curtain	5,182.91					\$5,182.91
60	Mobilization	329,933.11		\$50,000.00	\$50,000.00	15.2%	\$279,933.11
70	Grading	\$82,500.00		\$116,500.00	\$116,500.00	20.5%	\$466,000.00
80	Surfacing Stone	65,800.00					\$65,800.00
90	Erosion Stone	90,650.00					\$90,650.00
100	SWPPP - Fence Work	66,500.00					\$66,500.00
110	Testing	10,000.00					\$10,000.00
113	6" Air	60,480.00					\$60,480.00
115	10" Air Header	158,625.00					\$158,625.00
120	Sanitary Sewer 10" DIP	1,375.00					\$1,375.00
130	Sanitary Sewer 12" DIP	138,976.00					\$138,976.00
140	Sanitary Sewer 4" PVC	3,060.00					\$3,060.00
150	Sanitary Sewer 8" PVC	22,192.00			\$19,250.00	86.7%	\$2,942.00
160	Sanitary Sewer 10" PVC	151,000.00			\$32,226.00	21.3%	\$118,774.00
170	Sanitary Sewer 12" PVC	71,780.00			\$30,892.00	43.0%	\$40,888.00
180	Sanitary FM 6" PVC	5,984.00					\$5,984.00
190	Sanitary FM 8" PVC	86,189.00			\$22,433.40	26.0%	\$63,755.60
205	Splash Pads	15,200.00					\$15,200.00
210	Site Storm Sewer	23,912.00					\$23,912.00
220	Site Sanitary Structures	210,000.00					\$210,000.00
225	Splitter structures	220,000.00					\$220,000.00
230	Lift Station	352,000.00					\$352,000.00
235	Lift Station Building	280,000.00			\$59,361.18	16.9%	\$292,638.82
240	Blower - UV Building	652,000.00					\$652,000.00
250	UV System	100,000.00			\$30,689.00	4.7%	\$621,311.00
260	Electrical - HVAC	530,000.00					\$530,000.00
270	Demo	40,000.00					\$40,000.00
280	Sludge	11,100.00		\$5,550.00			\$5,550.00
290	Excess Top soil Allowance (\$26.00/CY)	100,000.00			\$5,550.00	50.0%	\$100,000.00
Totals		\$6,620,923.15		\$172,050.00	\$194,851.58	5.5%	\$6,254,021.57

Stored Material Summary

Contractor's Application

[illegible]



Contractor's Application for Payment No. 1

Application Period: 08.28.2025 - 11.26.2025		Application Date: 11/26/2025
To (Owner): City of Holstein	From (Contractor): King Construction	Via (Engineer): I & S Group, Inc. (ISG)
Project: Wastewater System Improvements	Contract:	
Owner's Contract No.: 725005	Contractor's Project No.: 725005	Engineer's Project No.: 24051

Application For Payment Change Order Summary

Approved Change Orders		1. ORIGINAL CONTRACT PRICE..... \$ 6,620,923.15	
Number	Additions	Deductions	
			2. Net change by Change Orders..... \$
			3. Current Contract Price (Line 1 ± 2)..... \$ 6,620,923.15
			4. TOTAL COMPLETED AND STORED TO DATE (Column F total on Progress Estimates)..... \$ 3,366,901.58
			5. RETAINAGE:
			a. 5% X \$172,050.00 Work Completed..... \$ 86,025.00
			b. 5% X \$194,851.58 Stored Material..... \$ 97,425.58
			c. Total Retainage (Line 5.a + Line 5.b)..... \$ 183,450.58
			6. AMOUNT ELIGIBLE TO DATE (Line 4 - Line 5.c)..... \$ 3,348,556.50
			7. LESS PREVIOUS PAYMENTS (Line 6 from prior Application)..... \$
			8. AMOUNT DUE THIS APPLICATION..... \$ 3,348,556.50
			9. BALANCE TO FINISH, PLUS RETAINAGE (Column G total on Progress Estimates + Line 5.c above)..... \$ 6,272,366.65
TOTALS			
NET CHANGE BY			
CHANGE ORDERS			

Contractor's Certification

The undersigned Contractor certifies, to the best of its knowledge, the following:

(1) All previous progress payments received from Owner on account of Work done under the Contract have been applied on account to discharge Contractor's legitimate obligations incurred in connection with the Work covered by prior Applications for Payment;

(2) Title to all Work, materials and equipment incorporated in said Work, or otherwise listed in or covered by this Application for Payment, will pass to Owner at time of payment free and clear of all Liens, security interests, and encumbrances (except such as are covered by a bond acceptable to Owner indemnifying Owner against any such Liens, security interest, or encumbrances); and

(3) All the Work covered by this Application for Payment is in accordance with the Contract Documents and is not defective.

Contractor Signature

By:

Date: 12/19/2025

Payment of:

\$ 3,348,556.50

(Line 8 or other - attach explanation of the other amount)

is recommended by:

[Signature]
(Engineer)

12.19.2025
(Date)

Payment of:

(Line 8 or other - attach explanation of the other amount)

is approved by:

(Owner)

(Date)

Approved by:


Funding or Financing Entity (if applicable)

(Date)

Stored Material Summary

Contractor's Application

[illegible]

 ENGINEERS JOINT CONTRACT DOCUMENTS COMMITTEE		Contractor's Application for Payment No. 1	
To	City of Holstein	Application Period:	08.28.2025 - 11.26.2025
(Owner):		From (Contractor):	King Construction
Project:	Wastewater System Improvements	Contract:	
Owner's Contract No.:		Contractor's Project No.:	725005
		Engineer's Project No.:	24051
		Via (Engineer):	1 & S Group, Inc. (ISG)
		Application Date:	11/26/2025

Application For Payment
Change Order Summary

Approved Change Orders			Change Order Summary
Number	Additions	Deductions	
1.			ORIGINAL CONTRACT PRICE..... \$ \$6,620,923.15
2.			Net change by Change Orders..... \$
3.			Current Contract Price (Line 1 ± 2)..... \$ \$6,620,923.15
4.			TOTAL COMPLETED AND STORED TO DATE (Column F total on Progress Estimates)..... \$ \$366,901.58
5.			RETAINAGE:
	a. 5% X	\$172,050.00 Work Completed.....	\$ \$8,602.50
	b. 5% X	\$194,851.58 Stored Material.....	\$ \$9,742.58
	c. Total Retainage (Line 5.a + Line 5.b).....		\$ \$18,345.08
6.		AMOUNT ELIGIBLE TO DATE (Line 4 - Line 5.c).....	\$ \$348,556.50
7.		LESS PREVIOUS PAYMENTS (Line 6 from prior Application).....	\$
8.		AMOUNT DUE THIS APPLICATION.....	\$ \$348,556.50
9.		BALANCE TO FINISH, PLUS RETAINAGE.....	\$ \$348,556.50
			(Column G total on Progress Estimates + Line 5.c above)..... \$ \$6,772,366.65
TOTALS			
NET CHANGE BY CHANGE ORDERS			

Contractor's Certification

The undersigned Contractor certifies, to the best of its knowledge, the following:

- (1) All previous progress payments received from Owner on account of Work done under the Contract have been applied on account to discharge Contractor's legitimate obligations incurred in connection with the Work covered by prior Applications for Payment;
- (2) Title to all Work materials and equipment incorporated in said Work, or otherwise listed in or covered by this Application for Payment, will pass to Owner at time of payment free and clear of all Liens, security interests, and encumbrances (except such as are covered by a bond acceptable to Owner indemnifying Owner against any such Liens, security interest, or encumbrances), and
- (3) All the Work covered by this Application for Payment is in accordance with the Contract Documents and is not defective.

Contractor Signature _____


Date: 12/19/2025

Payment of:	\$ 348,556.50	(Line 8 or other - attach explanation of the other amount)	
is recommended by:		12.19.2025	(Date)
		(Engineer)	
Payment of:	\$	(Line 8 or other - attach explanation of the other amount)	
is approved by:		(Owner)	(Date)
Approved by:		Funding or Financing Entity (if applicable)	(Date)

Stored Material Summary

Contractor's Application

[illegible]



1

ENGINEERS JOINT CONTRACT DOCUMENTS COMMITTEE		Application Period:		08.28.2025 - 11.26.2025		Application Date:		11/26/2025							
To	City of Holstein	From (Contractor):	King Construction												
Project:	Wastewater System Improvements	Contract:	I & S Group, Inc. (ISG)												
Owner's Contract No.:		Contractor's Project No.:	725005												
		Engineer's Project No.:	24051												

Application For Payment
Change Order Summary

Approved Change Orders			Change Order Summary	
Number	Additions	Deductions		
1.	ORIGINAL CONTRACT PRICE.....		\$	\$6,620,923.15
2.	Net change by Change Orders.....		\$	
3.	Current Contract Price (Line 1 ± 2).....		\$	\$6,620,923.15
4.	TOTAL COMPLETED AND STORED TO DATE (Column F total on Progress Estimates).....		\$	\$366,901.58
5.	RETAINAGE:			
	a. 5% X \$172,050.00 Work Completed.....		\$	\$8,602.50
	b. 5% X \$194,851.58 Stored Material.....		\$	\$9,742.58
	c. Total Retainage (Line 5.a + Line 5.b).....		\$	\$18,345.08
6.	AMOUNT ELIGIBLE TO DATE (Line 4 - Line 5.c).....		\$	\$348,556.50
7.	LESS PREVIOUS PAYMENTS (Line 6 from prior Application).....		\$	
8.	AMOUNT DUE THIS APPLICATION.....		\$	\$348,556.50
9.	BALANCE TO FINISH, PLUS RETAINAGE (Column G total on Progress Estimates + Line 5.c above).....		\$	\$6,277,366.65
TOTALS				
NET CHANGE BY CHANGE ORDERS				

Contractor's Certification

The undersigned Contractor certifies, to the best of its knowledge, the following:

- (1) All previous progress payments received from Owner on account of Work done under the Contract have been applied on account to discharge Contractor's legitimate obligations incurred in connection with the Work covered by prior Applications for Payment.
- (2) Title to all Work, materials and equipment incorporated in said Work, or otherwise listed in or covered by this Application for Payment, will pass to Owner at time of payment free and clear of all Liens, security interests, and encumbrances (except such as are covered by a bond acceptable to Owner indemnifying Owner against any such Liens, security interest, or encumbrances), and
- (3) All the Work covered by this Application for Payment is in accordance with the Contract Documents and is not defective.

The undersigned Contractor certifies, to the best of its knowledge, the following: (1) All previous progress payments received from Owner on account of Work done under the Contract have been applied on account to discharge Contractor's legitimate obligations incurred in connection with the Work covered by prior Applications for Payment; (2) Title to all Work, materials and equipment incorporated in said Work, or otherwise listed in or covered by this Application for Payment, will pass to Owner at time of payment free and clear of all Liens, security interests, and encumbrances (except such as are covered by a bond acceptable to Owner indemnifying Owner against any such Liens, security interest, or encumbrances); and (3) All the Work covered by this Application for Payment is in accordance with the Contract Documents and is not defective.	Contractor Signature <i>[Signature]</i>	Date: 12/19/2025
	Payment of: \$348,556.50	(Line 8 or other - attach explanation of the other amount)
	is recommended by: <i>[Signature]</i> (Engineer) (Date) 12.19.2025	Payment of: \$
	is approved by:	(Owner) (Date)
Approved by:	Funding or Financing Entity (if applicable) (Date)	

Progress Estimate - Lump Sum Work

Contractor's Application

For (Contract):		Application Number: I					
Application Period: 08.28.2025 - 11.26.2025		Application Date: 45987					
A		Work Completed		E	F	G	
Specification Section No.	Description	B Scheduled Value (\$)	C From Previous Application (C+D)	D This Period	Total Completed and Stored to Date (C + D + E)	% (F / B)	Balance to Finish (B - F)
10	SAGR Package Materials	1,041,700.00					\$1,041,700.00
20	SAGR Cells Material Install	1,150,013.65					\$1,150,013.65
30	Lagoon Aeration Lines	44,770.48					\$44,770.48
40	Lagoon Baffle Curtain	5,182.91					\$5,182.91
60	Mobilization	329,933.11		\$50,000.00	\$50,000.00	15.2%	\$279,933.11
70	Grading	582,500.00		\$116,500.00	\$116,500.00	20.0%	\$466,000.00
80	Surfacing Stone	65,800.00					\$65,800.00
90	Erosion Stone	90,650.00					\$90,650.00
100	SWPPP - Fence Work	66,500.00					\$66,500.00
110	Testing	10,000.00					\$10,000.00
113	6" Air	60,480.00					\$60,480.00
115	10" Air Header	158,625.00					\$158,625.00
120	Sanitary Sewer 10" DIP	1,375.00					\$1,375.00
130	Sanitary Sewer 12" DIP	138,976.00					\$138,976.00
140	Sanitary Sewer 4" PVC	3,060.00					\$3,060.00
150	Sanitary Sewer 8" PVC	22,192.00			\$19,250.00	86.7%	\$2,942.00
160	Sanitary Sewer 10" PVC	151,000.00			\$32,226.00	21.3%	\$118,774.00
170	Sanitary Sewer 12" PVC	71,780.00			\$30,892.00	43.0%	\$40,888.00
180	Sanitary FM 6" PVC	5,984.00					\$5,984.00
190	Sanitary FM 8" PVC	86,189.00			\$22,433.40	26.0%	\$63,755.60
205	Splash Pads	15,200.00					\$15,200.00
210	Site Storm Sewer	23,912.00					\$23,912.00
220	Site Sanitary Structures	210,000.00					\$210,000.00
225	Splitter structures	220,000.00					\$220,000.00
230	Lift Station	352,000.00			\$59,361.18	16.9%	\$292,638.82
235	Lift Station Building	280,000.00					\$280,000.00
240	Blower - UV Building	652,000.00			\$30,689.00	4.7%	\$621,311.00
250	UV System	100,000.00					\$100,000.00
260	Electrical - HVAC	530,000.00					\$530,000.00
270	Demol	40,000.00					\$40,000.00
280	Sludge	11,100.00		\$5,550.00	\$5,550.00	50.0%	\$5,550.00
290	Excess Top soil Allowance (\$26.00/CY)	100,000.00					\$100,000.00
Totals		\$6,620,923.15		\$172,050.00	\$194,851.58	5.5%	\$6,254,021.57

Contractor's Application

EJCDC® C-620 Contractor's Application for Payment
© 2013 National Society of Professional Engineers for EJCDC. All rights reserved.
Page 3 of 3

RESOLUTION NO. 26-02

**RESOLUTION APPROVING CHANGE ORDER NUMBER 1
FOR THE HOLSTEIN WASTEWATER SYSTEM IMPROVEMENTS PROJECT**

WHEREAS, the City of Holstein, Iowa, (hereinafter CITY), has entered into an agreement for construction of the Wastewater System Improvements Project, (hereinafter PROJECT) with:

Contractor Name: **King Contracting LLC (hereinafter CONTRACTOR)**
Contractor Location: **Wall Lake, Iowa**
Date of Agreement: **August 26, 2025**

WHEREAS, the CITY and the CONTRACTOR have previously agreed to amend the original agreement related to the PROJECT with the following change orders:

NONE

WHEREAS, during the course of construction on the PROJECT, the CONTRACTOR, project engineer, and CITY have determined that an additional change is needed as outlined in detail in Change Order No. 1 and summarized here:

Change in the existing lift station power supply source from proposed new lift station building to blower building utility transformer.

WHEREAS, the proposed Change Order No. 1 includes changes in the value of the contract and the dates of completion required in the original agreement as outlined below:

Change in Agreement Value: **(\$10,000.00)**
Change in Substantial Completion Date: **NONE**
Change in Final Completion Date: **NONE**

WHEREAS, the project engineer has recommended approval of Change Order No. 1; and,

NOW, THEREFORE, BE IT RESOLVED BY THE CITY COUNCIL OF THE CITY OF HOLSTEIN, IOWA:

SECTION 1. That the agreement between the CITY and the CONTRACTOR be amended to change the value of the contract as follows:

Change In Value: **(\$10,000.00)**
Total Agreement Value After Change Order: **\$6,610,923.15**

SECTION 2. That the agreement between the CITY and the CONTRACTOR be amended to change the dates of completion as follows:

Date of Substantial Completion:	December 31, 2026
Date of Final Completion:	February 28, 2027

SECTION 3. That the Mayor is hereby authorized to sign Change Order No. 1 on behalf of the CITY following approval by the City Council.

SECTION 4. That Change Order No. 1 is hereby accepted and approved by the CITY.

PASSED AND APPROVED THIS 13TH DAY OF JANUARY, 2026.

APPROVED BY THE
CITY OF HOLSTEIN

Kathy Breyfogle, Mayor

ATTEST

Tammy Nuckolls, City Administrator

Parks and Rec Report

City Council Report

January 13th, 2025

Memberships:

- 258 active memberships, 120 24/7 members, 10 new memberships in Dec

Youth Sports:

- Games started last Saturday. Finish rec league Jan. 31st
- Soccer registrations will be coming out soon
- After survey results, we will be switching summer ball leagues. Met last Sunday to discuss how things will be handled.

Other Activities:

- Had the high school physical education class down to play pickleball as part of their class this past week.
- Discussing a Valentine's Day dance for the Jr high again in Feb
- Only had 4 sign up for our maintain don't gain holiday challenge

Administrative:

- Continuing to build out our parks and rec sites. Pushing back our "go live" date" due to some hiccups on the Tyler side
- Community Calendars are printed and available for pick up at the rec center, city hall, and library.
- Waiting to hear back from the engineers about a redesign for the locker room remodel.
- Working on the budget for the next fiscal year.

Prepared by Josh Jensen

DECEMBER 18, 2025

City of Holstein
119 S. Main Street
Holstein, IA 51025



PROJECT: HOLSTEIN WASTEWATER SYSTEM IMPROVEMENTS
RE: LETTER OF RECOMMENDATION - CHANGE ORDER NO. 01

Council,

It is recommended that the power be re-routed to a shorter path. The existing lift station power supply source will be changed from the proposed new lift station building to the blower building utility transformer.

The total project cost will decrease \$10,000 as part of this change order. ISG finds this reasonable and recommends approval of the request.

If you have any questions regarding this change, please don't hesitate to reach out to me at 712.732.7745.

Sincerely,

A handwritten signature in black ink, appearing to read "T. Grafft", is positioned above the printed name.

Tom Grafft
Water/Wastewater Group Leader

Tom.Grafft@ISGInc.com

Date of Issuance: 12.18.2025
Owner: City of Holstein
Contractor: King Contracting LLC dba King Construction
Engineer: I & S Group, Inc. (ISG)
Project: Holstein Wastewater System Improvements

Effective Date: Upon Signature
Owner's Contract No.:
Contractor's Project No.:
Engineer's Project No.: 24051
Contract Name: Holstein Wastewater System Improvements

The Contract is modified as follows upon execution of this Change Order:

Description: Changed existing lift station power supply source from proposed new lift station building to blower building utility transformer.

Attachments: Sheets E2-01, E2-11, E4-11, E4-12, and N2-11

CHANGE IN CONTRACT PRICE	CHANGE IN CONTRACT TIMES [note changes in Milestones if applicable]
Original Contract Price: \$ 6,620,923.15	Original Contract Times: Substantial Completion: December 31, 2026 Ready for Final Payment: February 28, 2027
[Increase] [Decrease] from previously approved Change Orders No. 0 to No. 0: \$ 0.00	[Increase] [Decrease] from previously approved Change Orders No. 0 to No. 0: Substantial Completion: Ready for Final Payment:
Contract Price prior to this Change Order: \$ 6,620,923.15	Contract Times prior to this Change Order: Substantial Completion: Ready for Final Payment:
Decrease of this Change Order: \$ 10,000.00	[Increase] [Decrease] of this Change Order: Substantial Completion: Ready for Final Payment:
Contract Price incorporating this Change Order: \$ 6,610,923.15	Contract Times with all approved Change Orders: Substantial Completion: Ready for Final Payment:

RECOMMENDED:		ACCEPTED:		ACCEPTED:	
By: Lenny Larson	By: _____	By: _____	By: _____	By: _____	By: _____
Engineer (if required)	Owner Authorized Signature	Contractor Authorized Signature	Contractor Authorized Signature	Contractor Authorized Signature	Contractor Authorized Signature
Title: Water/Wastewater Group Leader	Title: _____	Title: Project Manager	Title: _____	Title: Project Manager	Title: _____
Date: 12.18.2025	Date: _____	Date: 12.18.2025	Date: _____	Date: 12.18.2025	Date: _____

Approved by Funding Agency (if applicable)

By: _____
Title: _____
Date: _____

BU COWERT IV BUILDING

CITY OF HOLSTEIN WASTEWATER SYSTEM IMPROVEMENTS

STATION	PERIOD / DATE	REFRESH SCHEDULE	BY
STATION ADDRESS		DESCRIPTION	CR
STATION ADDRESS		DESCRIPTION	CR

PROJECT NO.	20-24051
FILE NAME	24051 Line R22
DRAWN BY	CS
DESIGNED BY	CS
REVIEWED BY	HO
ORIGINAL ISSUE DATE	NOV-2000

TITLE LIFT STATION BUILDING POWER AND LIGHTING PLANS



E2-11

SHEET NOTES



1. IT IS THE CONTRACTOR'S RESPONSIBILITY TO OBTAIN ALL NECESSARY PERMITS AND TO COMPLY WITH ALL APPLICABLE REGULATIONS WITH REGARD TO THE INSTALLATION OF LIGHTING FIXTURES.
2. REFER TO MANUFACTURER'S INSTALLATION INSTRUCTIONS PRIOR TO INSTALLATION.
3. ALL LIGHTING SHALL COMPLY WITH LOCAL AND STATE ENERGY CODES.
4. PROVIDE UNINTERRUPTED POWER TO ALL EMERGENCY LIGHT FIXTURES.
5. PROVIDE APPROPRIATE BONDING AND GROUNDING FOR ALL ELECTRICAL AND SIGNALING CIRCUITS.
6. MAINTAIN THE RATING OF ALL WIRING AND CABLES. DO NOT EXCEED THE RATING OF THE WIRING AND CABLES' NOMINAL VOLTAGE PER CODE.
7. FUSE RACEWAYS/CABLES AND OVERHEAD PHASES UNLESS OTHERWISE SPECIFIED.
8. COORDINATE ALL WORK WITH OTHER TRADES.

ELECTRICAL KEYNOTE LEGEND

- [illegible]



1 LIFT STATION BUILDING POWER PLAN



2. LIFT STATION BUILDING LIGHTING PLAN
1/4" = 1'-0"



